



## Deer Island Paving Schedule

February 2018

Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
29	30	31	01	02	03	04
05 Project Start, Mill Eagles Club House way, Cypress Point, Blue Heron Cir	06 Mill Sawgrass Run, Osprey Ct, start milling Island Club Dr	07 Mill Live Oak Dr, Live Oak Blvd and remaining portions of Island Club Dr.	08 Mill Palm Isle Ct, Sunset Pointe, and begin Deer Island Rd	09 Mill Deer Island Road	10	11
12 Pave Eagles Club House Way, Cypress Point and portions of Blue Heron Cir	13 Finish paving Blue Heron Cir, Pave Osprey Ct, Sawgrass Run and begin Island Club Dr.	14 Pave Live Oak Dr, Live Oak Blvd, and portions of Island Club Dr	15 Pave Remaining portions of Island Club Dr	16 Pave Palm Isle Ct, Sunset Pointe, and begin Deer Island Rd near Palm Isle	17	18
19 Pave Portions of Deer Island Rd	20 Pave Portions of Deer Island Rd	21 Final Clean up	22 Mobilize off site.	23	24	25
26	27	28	01	02	03	04

The Deer Island CDD has engaged the services of Dirt on Demand for its road resurfacing project. Please review the tentatively proposed construction schedule intended as a general timeline and subject to change under many circumstances such as unforeseen conditions, adverse weather, mechanical failures, product availability, along with other conditions. Residents should expect minor delays while commuting through DeerIsland Community during the month of February. Notice there will be milling and paving performed during the course of this project. During the mill stage of the project you should be able to access your driveway and potential down time will be limited to under 5 minutes. During the paving portion of this project, the contractor will pave one side of the road and then the other. Flagmen and barrier cones will be utilized to assist in traffic movement. One lane on each street will always be open during the paving. Potential preventative driveway access should be limited to under 5 hours.